



# PV GAS THI VAI LPG STORAGE TANKS PROJECT

## PIPING FABRICATION SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
<b>LPG THI VAI PROJECT - PIPING FABRICATION SCHEDULE</b>																												
<b>PROJECT KEYS MILESTONE</b>																												
LPGTV.ML1000	Contract award	0	25-Sep-23*																									
LPGTV.ML1010	First Cutting	0	09-Oct-23																									
LPGTV.ML1020	Fabrication works completion	0	29-Mar-24																									
<b>PIPING FABRICATION</b>																												
LPGTV.CON1000	UG Piping Fabrication - Fitup & Welding, NDT	29	09-Oct-23	10-Nov-23																								
LPGTV.CON1010	UG Piping Fabrication - Wrapping	27	17-Oct-23	16-Nov-23																								
LPGTV.CON1020	AG Fire fighting Piping Spool Fabrication	70	06-Nov-23	26-Jan-24																								
LPGTV.CON1030	AG Fire fighting Piping Support Fabrication	60	06-Nov-23	15-Jan-24																								
LPGTV.CON1040	AG Process & Utility Piping Spool Fabrication	110	06-Nov-23	21-Mar-24																								
LPGTV.CON1050	AG Process & Utility Piping Support Fabrication	110	14-Nov-23	29-Mar-24																								

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone
- ▬ Summary