

HEAT EXCHANGER 110-E-001, 110-E-002, 123-E-604 BUNDLE PULLING OUT AND CLEANING SERVICE

S/N	STOPPOINT NO.	UNIT	PROCESSAREA	Block	EQUIPMENT TAG NO.	EQUIPMENT TAG DESCRIPTION	EQUIPMENT TYPE	SCOPE OF WORK	Start	Finish	Remark
1	TA110-1630	110	Sec-5	7	110-E-001	MPS HHP BFW Preheater	Heat Exchanger	1. To perform the Internal Tube Hi-Pressure Water Jet Cleaning by Using SEMI AUTO BOT Cleaning Machine (Total: 377 U-Tube)	2-Sep-23	17-Sep-23	
2	TA110-3455	110	Sec-5	7	110-E-002	HP BFW Preheater	Heat Exchanger	1. To perform Pull out the Bundle by using Bundle Puller 2. To perform re-install the Bundle by using Bundle Puller	25-Aug-23	1-Sep-23	Bundle weight: 6 Tons
3	TA123-0095	123	Sec-5	7	123-E-604	Athmospheric Condensate Condenser	Heat Exchanger	1. To perform Pull out the Bundle by using Bundle Puller 2. To perform the High pressure water jet for the Bundle at Cleaning Bay (Internal & External) 3. To perform re-install the Bundle by using Bundle Puller	17-Sep-23	21-Sep-23	Bundle weight: 0.7 Tons

Note:

1. Task Supervisor must available on site 2 Weeks before
2. Tool-Equipment-Consumable must on site at working location 2 Days before
3. Detail split of supply as attached list